

NCC Limited- Burpura Group of Villages

ID	Task Mode	Task Name	Duration	Start	Finish	2022											
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
0	➔	Burpura Group of Villages Water Supply Scheme- Jhansi	394 days	Wed 02-06-21	Thu 30-06-22												
1	➔	1 Intake- Mata Tilla	240 days	Wed 02-06-21	Thu 27-01-22												
2	➔	1.1 Construction of coffer dam, excavation of foundation and casting of bed concrete & fabrication of shuttering	45 days	Wed 02-06-21	Fri 16-07-21												
3	➔	1.2 Completing foundation and well staining up-to discharge floor level.	80 days	Sat 17-07-21	Mon 04-10-21												
4	➔	1.3 Construction of R.C.C. approach bridge, approach road and discharge	30 days	Tue 05-10-21	Wed 03-11-21												
5	➔	1.4 Completing pump house up to roof slab with bridge connecting jack well with intake, R.C.C. Duct conduit etc.	45 days	Thu 04-11-21	Sat 18-12-21												
6	➔	1.5 Electro-mechanical Work	40 days	Sun 19-12-21	Thu 27-01-22												
7	➔	2 WTP- Burpura	210 days	Sun 01-08-21	Sat 26-02-22												
8	➔	2.1 Cascade aerator/Inlet chamber	40 days	Thu 04-11-21	Mon 13-12-21												
9	➔	2.2 Flash Mixer with inlet channel	40 days	Tue 14-12-21	Sat 22-01-22												
10	➔	2.3 Pre-setting tank and/or Clariflocculato	120 days	Sat 25-09-21	Sat 22-01-22												
11	➔	2.4 Filters	90 days	Mon 25-10-21	Sat 22-01-22												
12	➔	2.5 Wash Water Tank	60 days	Mon 25-10-21	Thu 23-12-21												
13	➔	2.6 Administrative Block	90 days	Sat 25-09-21	Thu 23-12-21												
14	➔	2.7 Lab Building	90 days	Sat 25-09-21	Thu 23-12-21												
15	➔	2.8 Store Building	75 days	Fri 15-10-21	Tue 28-12-21												
16	➔	2.9 Clear Water Sump	75 days	Sat 30-10-21	Wed 12-01-22												
17	➔	2.10 Clear Water Pump House	145 days	Sun 01-08-21	Thu 23-12-21												
18	➔	2.11 Recycling arrangement	75 days	Wed 24-11-21	Sun 06-02-22												
19	➔	2.12 Boundary wall	120 days	Sun 10-10-21	Sun 06-02-22												
20	➔	2.13 Roads work of campus	30 days	Sat 08-01-22	Sun 06-02-22												
21	➔	2.14 Site development and etc.	30 days	Fri 28-01-22	Sat 26-02-22												
22	➔	3 RAW Water	100 days	Wed 02-06-21	Thu 09-09-21												
23	➔	3.1 Supply of DI Pipe & Fitting	45 days	Wed 02-06-21	Fri 16-07-21												
24	➔	3.2 Laying, Jointing & Backfilling	80 days	Wed 02-06-21	Fri 20-08-21												
25	➔	3.3 Construction of Chamber	20 days	Sat 21-08-21	Thu 09-09-21												
26	➔	3.4 Erection of Mechanical Fitting	10 days	Tue 31-08-21	Thu 09-09-21												
27	➔	4 Clear Water Rising Main	225 days	Wed 02-06-21	Wed 12-01-22												
28	➔	4.1 Supply of Pipe & Fittings	120 days	Wed 02-06-21	Wed 29-09-21												
29	➔	4.2 Supply of Valves (SV,ScH,AV,FH)	30 days	Thu 30-09-21	Fri 29-10-21												
30	➔	4.3 Laying, Jointing & Backfilling	150 days	Wed 02-06-21	Fri 29-10-21												

Project: Burpura Project Planning	Task		External Tasks		Manual Task		Finish-only	
	Split		External Milestone		Duration-only		Deadline	
	Milestone		Inactive Task		Manual Summary Rollup		Progress	
	Summary		Inactive Milestone		Manual Summary		Manual Progress	
	Project Summary		Inactive Summary		Start-only			

NCC Limited- Burpura Group of Villages

ID	Task Mode	Task Name	Duration	Start	Finish	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2022 Jan	Feb	Mar	Apr	May	Jun	Jul
31	➔	4.4 Sectional Hydrotesting	150 days	Fri 02-07-21	Sun 28-11-21															
32	➔	4.5 Construction of Thrust Blocks & C	45 days	Mon 29-11-21	Wed 12-01-22															
33	➔	4.6 Erection of Valves (SV,ScH,AV,FH)	60 days	Sun 14-11-21	Wed 12-01-22															
34	➔	5 CWR Cum Pump House	230 days	Wed 02-06-21	Mon 17-01-22															
35	➔	5.1 Supply of Mechanical and Electrical Fitting	60 days	Sat 30-10-21	Tue 28-12-21															
36	➔	5.2 600 KL Cap cum PH- Khari (CWR1)	195 days	Wed 02-06-21	Mon 13-12-21															
37	➔	5.2.1 Upto GL of Container Wall	45 days	Wed 02-06-21	Fri 16-07-21															
38	➔	5.2.2 Super Structure & Walls	45 days	Sat 17-07-21	Mon 30-08-21															
39	➔	5.2.3 Roof Slab of CWR	30 days	Tue 31-08-21	Wed 29-09-21															
40	➔	5.2.4 Roof Slab of Pump House	45 days	Thu 30-09-21	Sat 13-11-21															
41	➔	5.2.5 Electro-mechanical Work	20 days	Sun 14-11-21	Fri 03-12-21															
42	➔	5.2.6 Testing	10 days	Sat 04-12-21	Mon 13-12-21															
43	➔	5.3 450 KL Cap cum PH- Rasoi (CWR2)	180 days	Wed 02-06-21	Sun 28-11-21															
44	➔	5.3.1 Upto GL of Container Wall	30 days	Wed 02-06-21	Thu 01-07-21															
45	➔	5.3.2 Super Structure & Walls	45 days	Fri 02-07-21	Sun 15-08-21															
46	➔	5.3.3 Roof Slab of CWR	30 days	Mon 16-08-21	Tue 14-09-21															
47	➔	5.3.4 Roof Slab of Pump House	45 days	Wed 15-09-21	Fri 29-10-21															
48	➔	5.3.5 Electro-mechanical Work	20 days	Sat 30-10-21	Thu 18-11-21															
49	➔	5.3.6 Testing	10 days	Fri 19-11-21	Sun 28-11-21															
50	➔	5.4 250 KL Cap cum PH- Khailar (CWR1)	155 days	Wed 02-06-21	Wed 03-11-21															
51	➔	5.4.1 Upto GL of Container Wall	20 days	Wed 02-06-21	Mon 21-06-21															
52	➔	5.4.2 Super Structure & Walls	30 days	Tue 22-06-21	Wed 21-07-21															
53	➔	5.4.3 Roof Slab of CWR	30 days	Thu 22-07-21	Fri 20-08-21															
54	➔	5.4.4 Roof Slab of Pump House	45 days	Sat 21-08-21	Mon 04-10-21															
55	➔	5.4.5 Electro-mechanical Work	20 days	Tue 05-10-21	Sun 24-10-21															
56	➔	5.4.6 Testing	10 days	Mon 25-10-21	Wed 03-11-21															
57	➔	5.5 1250 KL Cap cum PH- Baidora (CWR2)	210 days	Thu 17-06-21	Wed 12-01-22															
58	➔	5.5.1 Upto GL of Container Wall	30 days	Thu 17-06-21	Fri 16-07-21															
59	➔	5.5.2 Super Structure & Walls	60 days	Sat 17-07-21	Tue 14-09-21															
60	➔	5.5.3 Roof Slab of CWR	45 days	Wed 15-09-21	Fri 29-10-21															
61	➔	5.5.4 Roof Slab of Pump House	45 days	Sat 30-10-21	Mon 13-12-21															
62	➔	5.5.5 Electro-mechanical Work	20 days	Tue 14-12-21	Sun 02-01-22															
63	➔	5.5.6 Testing	10 days	Mon 03-01-22	Wed 12-01-22															
64	➔	5.6 950 KL Cap cum PH- Amarpura (CWR1)	205 days	Sun 27-06-21	Mon 17-01-22															
65	➔	5.6.1 Upto GL of Container Wall	45 days	Sun 27-06-21	Tue 10-08-21															
66	➔	5.6.2 Super Structure & Walls	45 days	Wed 11-08-21	Fri 24-09-21															

Project: Burpura Project Planning	Task		External Tasks		Manual Task		Finish-only	
	Split		External Milestone		Duration-only		Deadline	
	Milestone		Inactive Task		Manual Summary Rollup		Progress	
	Summary		Inactive Milestone		Manual Summary		Manual Progress	
	Project Summary		Inactive Summary		Start-only			

NCC Limited- Burpura Group of Villages

ID	Task Mode	Task Name	Duration	Start	Finish	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2022 Jan	Feb	Mar	Apr	May	Jun	Jul	
67	➡	5.6.3 Roof Slab of CWR	30 days	Sat 25-09-21	Sun 24-10-21																
68	➡	5.6.4 Roof Slab of Pump House	45 days	Mon 25-10-21	Wed 08-12-21																
69	➡	5.6.5 Electro-mechanical Work	20 days	Thu 09-12-21	Tue 28-12-21																
70	➡	5.6.6 Testing	20 days	Wed 29-12-21	Mon 17-01-22																
71	➡	5.7 600 KL Cap cum PH- Bajna (CWR6)	200 days	Wed 02-06-21	Sat 18-12-21																
72	➡	5.7.1 Upto GL of Container Wall	40 days	Wed 02-06-21	Sun 11-07-21																
73	➡	5.7.2 Super Structure & Walls	45 days	Mon 12-07-21	Wed 25-08-21																
74	➡	5.7.3 Roof Slab of CWR	30 days	Thu 26-08-21	Fri 24-09-21																
75	➡	5.7.4 Roof Slab of Pump House	45 days	Sat 25-09-21	Mon 08-11-21																
76	➡	5.7.5 Electro-mechanical Work	20 days	Tue 09-11-21	Sun 28-11-21																
77	➡	5.7.6 Testing	20 days	Mon 29-11-21	Sat 18-12-21																
78	➡	5.8 450 KL Cap cum PH- Raksa (CWR7)	155 days	Fri 02-07-21	Fri 03-12-21																
79	➡	5.8.1 Upto GL of Container Wall	20 days	Fri 02-07-21	Wed 21-07-21																
80	➡	5.8.2 Super Structure & Walls	30 days	Thu 22-07-21	Fri 20-08-21																
81	➡	5.8.3 Roof Slab of CWR	30 days	Sat 21-08-21	Sun 19-09-21																
82	➡	5.8.4 Roof Slab of Pump House	45 days	Mon 20-09-21	Wed 03-11-21																
83	➡	5.8.5 Electro-mechanical Work	20 days	Thu 04-11-21	Tue 23-11-21																
84	➡	5.8.6 Testing	10 days	Wed 24-11-21	Fri 03-12-21																
85	➡	6 Distribution Pipe Line	280 days	Wed 02-06-21	Tue 08-03-22																
86	➡	6.1 Supply of Pipe & Fittings	210 days	Wed 02-06-21	Tue 28-12-21																
87	➡	6.2 Supply of Valves (SV,ScH,AV,FH)	90 days	Sat 30-10-21	Thu 27-01-22																
88	➡	6.3 Laying, Jointing & Backfilling	270 days	Wed 02-06-21	Sat 26-02-22																
89	➡	6.4 Construction of Thrust Blocks & C	180 days	Tue 31-08-21	Sat 26-02-22																
90	➡	6.5 Erection of Valves (SV,ScH,AV,FH)	120 days	Tue 09-11-21	Tue 08-03-22																
91	➡	6.6 Sectional Hydrotesting	250 days	Fri 02-07-21	Tue 08-03-22																
92	➡	7 Over Head Tanks	237 days	Wed 02-06-21	Mon 24-01-22																
93	➡	7.1 Supply of Mechanical Fitting	90 days	Tue 31-08-21	Sun 28-11-21																
94	➡	7.2 900 KL Khari	170 days	Wed 02-06-21	Thu 18-11-21																
95	➡	7.2.1 Complete upto G.L.	25 days	Wed 02-06-21	Sat 26-06-21																
96	➡	7.2.2 Complete upto Staggering Height	45 days	Sun 27-06-21	Tue 10-08-21																
97	➡	7.2.3 Complete- Bottom dome, Cylindrical Wall, Balcony	45 days	Wed 11-08-21	Fri 24-09-21																
98	➡	7.2.4 Complete Cone Wall & Top R	30 days	Sat 25-09-21	Sun 24-10-21																
99	➡	7.2.5 Erection of Mechanical Fitting	15 days	Mon 25-10-21	Mon 08-11-21																
100	➡	7.2.6 Testing	10 days	Tue 09-11-21	Thu 18-11-21																
101	➡	7.3 225 KL Baghaura	153 days	Tue 22-06-21	Sun 21-11-21																
102	➡	7.3.1 Complete upto G.L.	15 days	Tue 22-06-21	Tue 06-07-21																

Project: Burpura Project Planning	Task		External Tasks		Manual Task		Finish-only	
	Split		External Milestone		Duration-only		Deadline	
	Milestone		Inactive Task		Manual Summary Rollup		Progress	
	Summary		Inactive Milestone		Manual Summary		Manual Progress	
	Project Summary		Inactive Summary		Start-only			

NCC Limited- Burpura Group of Villages

ID	Task Mode	Task Name	Duration	Start	Finish	2022																
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
103	➡	7.3.2 Complete upto Staggering Height	45 days	Wed 07-07-21	Fri 20-08-21			█														
104	➡	7.3.3 Complete- Bottom dome, Cylindrical Wall,Balcony	45 days	Sat 21-08-21	Mon 04-10-21				█													
105	➡	7.3.4 Complete Cone Wall & Top R	30 days	Tue 05-10-21	Wed 03-11-21																	
106	➡	7.3.5 Erection of Mechanical Fitting	10 days	Thu 04-11-21	Sat 13-11-21																	
107	➡	7.3.6 Testing	8 days	Sun 14-11-21	Sun 21-11-21																	
108	➡	7.4 225 KL Rasoi	148 days	Sun 27-06-21	Sun 21-11-21			█														
109	➡	7.4.1 Complete upto G.L.	15 days	Sun 27-06-21	Sun 11-07-21			█														
110	➡	7.4.2 Complete upto Staggering Height	45 days	Mon 12-07-21	Wed 25-08-21			█														
111	➡	7.4.3 Complete- Bottom dome, Cylindrical Wall,Balcony	40 days	Thu 26-08-21	Mon 04-10-21				█													
112	➡	7.4.4 Complete Cone Wall & Top R	30 days	Tue 05-10-21	Wed 03-11-21																	
113	➡	7.4.5 Erection of Mechanical Fitting	10 days	Thu 04-11-21	Sat 13-11-21																	
114	➡	7.4.6 Testing	8 days	Sun 14-11-21	Sun 21-11-21																	
115	➡	7.5 350 KL Rasina	162 days	Tue 27-07-21	Tue 04-01-22			█														
116	➡	7.5.1 Complete upto G.L.	25 days	Tue 27-07-21	Fri 20-08-21			█														
117	➡	7.5.2 Complete upto Staggering Height	35 days	Sat 21-08-21	Fri 24-09-21				█													
118	➡	7.5.3 Complete- Bottom dome, Cylindrical Wall,Balcony	45 days	Sat 25-09-21	Mon 08-11-21																	
119	➡	7.5.4 Complete Cone Wall & Top R	40 days	Tue 09-11-21	Sat 18-12-21																	
120	➡	7.5.5 Erection of Mechanical Fitting	10 days	Sun 19-12-21	Tue 28-12-21																	
121	➡	7.5.6 Testing	7 days	Wed 29-12-21	Tue 04-01-22																	
122	➡	7.6 400 KL Kichalwara Bujurg	167 days	Sun 27-06-21	Fri 10-12-21			█														
123	➡	7.6.1 Complete upto G.L.	20 days	Sun 27-06-21	Fri 16-07-21			█														
124	➡	7.6.2 Complete upto Staggering Height	40 days	Sat 17-07-21	Wed 25-08-21			█														
125	➡	7.6.3 Complete- Bottom dome, Cylindrical Wall,Balcony	45 days	Thu 26-08-21	Sat 09-10-21				█													
126	➡	7.6.4 Complete Cone Wall & Top R	45 days	Sun 10-10-21	Tue 23-11-21																	
127	➡	7.6.5 Erection of Mechanical Fitting	10 days	Wed 24-11-21	Fri 03-12-21																	
128	➡	7.6.6 Testing	7 days	Sat 04-12-21	Fri 10-12-21																	
129	➡	7.7 400 KL Kichalwara Khurd	157 days	Sun 01-08-21	Tue 04-01-22			█														
130	➡	7.7.1 Complete upto G.L.	20 days	Sun 01-08-21	Fri 20-08-21			█														
131	➡	7.7.2 Complete upto Staggering Height	40 days	Sat 21-08-21	Wed 29-09-21				█													
132	➡	7.7.3 Complete- Bottom dome, Cylindrical Wall,Balcony	40 days	Thu 30-09-21	Mon 08-11-21																	
133	➡	7.7.4 Complete Cone Wall & Top R	40 days	Tue 09-11-21	Sat 18-12-21																	
134	➡	7.7.5 Erection of Mechanical Fitting	10 days	Sun 19-12-21	Tue 28-12-21																	
135	➡	7.7.6 Testing	7 days	Wed 29-12-21	Tue 04-01-22																	

Project: Burpura Project Planning	Task	█	External Tasks	█	Manual Task	█	Finish-only]
	Split	External Milestone	◆	Duration-only	█	Deadline	↓
	Milestone	◆	Inactive Task	█	Manual Summary Rollup	█	Progress	█
	Summary	▬	Inactive Milestone	◆	Manual Summary	▬	Manual Progress	▬
	Project Summary	▬	Inactive Summary	▬	Start-only	█		

