

CONSTRUCTION SCHEDULE PLAN

Employer:-	State Water and Sanitation Mission , Namami Gange & Rural Water Supply Department, (Government of Uttar Pradesh)
Contractor:-	M/s Brij Gopal Construction Company Pvt. Ltd.- SPML Infra Ltd. (JV)
LOA :-	1799/W-17/PMC(BID)/2020-21 Date 27/11/2020
Agreement	35/ED/2020-21 Date : 19/12/2020
Project :-	Construction of KOTA MUSTKIL, RAIPURA and MADHEPURA Group of villages Water Supply Scheme (Surface Water) and Electric/Solar based pipe Ground Water Supply Schemes (270 Nos.) in villages of Blocks, District Jalaun with relevant works including commissioning and operation and maintenance for 10 year

RAIPURA WATER SUPPLY SCHEME

Sr no	Description	Duration in days	Time Period		Duration in months-	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22			
			From	To		M1	M2	M3	M4	M5	M6	M7	M8	M9	M10	M11	M12	M13	M14	M15	M16	M17	M18	M19	M20	M21	M22	M23	M24				
1	Land Acquisition/ Possession	67	20-Dec-2020	25-Feb-2021	Scheduled Actual																												
2	Detailed Site Survey/ Soil Investigation	75	20-Jan-2021	5-Apr-2021	Scheduled Actual																												
3	Detailed Hydraulic Design, Drawing Approvals	54	20-Feb-2021	15-Apr-2021	Scheduled Actual																												
4	Detailed Structural Design/ Drawing Approvals	198	15-Apr-2021	30-Oct-2021	Scheduled Actual																												
5	Construction of Intake well / Pump House/ Approach Bridge	355	10-Oct-2021	30-Sep-2022	Scheduled Actual																												
6	Water Treatment Plant	477	10-Jul-2021	30-Oct-2022	Scheduled Actual																												
7	Clear Water Reservoir with Pump House	467	20-Jul-2021	30-Oct-2022	Scheduled Actual																												
8	Over Head Storage Tank	467	20-Jul-2021	30-Oct-2022	Scheduled Actual																												
9	Electrical Power Stations	243	1-Mar-2022	30-Oct-2022	Scheduled Actual																												
10	Other Civil Works	289	15-Jan-2022	31-Oct-2022	Scheduled Actual																												
11	Supply of Pipes and Fittings	455	1-Mar-2021	30-May-2022	Scheduled Actual																												
12	Laying and Testing of Pipeline	517	1-May-2021	30-Sep-2022	Scheduled Actual																												
13	House Connections	243	1-Mar-2022	30-Oct-2022	Scheduled Actual																												
14	Electro Mechanical Works	182	1-Jun-2022	30-Nov-2022	Scheduled Actual																												
15	Trial Run & Commissioning	39	1-Nov-2022	10-Dec-2022	Scheduled Actual																												