

PROJECT SCHEDULE (GANTT CHART)

ID	Task Mode	Task Name	Duration	Start	Finish	2020				2021				2022			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
128		Erection of EOT , Gates , Screens , Header Pipes & Fittings	30 days	Thu 11/18/21	Wed 12/22/21												0%
129		Supply of VT Pumps	45 days	Fri 10/1/21	Mon 11/22/21												0%
130		Erection of VT Pumps	25 days	Mon 11/22/21	Mon 12/20/21												0%
131		Trial Runn of VT Pumps	7 days	Tue 12/21/21	Tue 12/28/21												0%
132		Water Treatment Plant	221 days	Tue 7/6/21	Sat 3/19/22												11%
133		Completion of Civil Works	180 days	Tue 7/6/21	Mon 1/31/22												20%
134		Procurement of WTP Equipments	75 days	Mon 11/1/21	Wed 1/26/22												0%
135		Erection of WTP Equipments	30 days	Wed 2/2/22	Tue 3/8/22												0%
136		Electrical Cabling Works	30 days	Wed 2/2/22	Tue 3/8/22												0%
137		Trial Run of WTP	10 days	Wed 3/9/22	Sat 3/19/22												0%
138		Zone -1.1 (Adivasi tola) ,Zone - 2(Digwar),Zone -3(Narhat), Zone -5(Arjun Khiriya)	150 days	Tue 7/6/21	Mon 12/27/21												26%
139		CWR Completion	101 days	Tue 7/6/21	Sat 10/30/21												64%
140		Supply of VT Pumps , EOT , Header Pipes and Fittings	45 days	Fri 10/1/21	Mon 11/22/21												0%
141		Erection of VT Pumps , EOT , Header Pipes and Fittings	25 days	Tue 11/23/21	Tue 12/21/21												0%
142		OHT Completion	120 days	Tue 7/6/21	Mon 11/22/21												60%
143		Installation of inlate/ Outlate (DI/DF) Pipes and valves	15 days	Tue 11/23/21	Thu 12/9/21												0%
144		Rising Main Works	75 days	Wed 9/1/21	Fri 11/26/21												11%
145		Distribution Main Works	125 days	Tue 7/6/21	Sat 11/27/21												0%
146		House Service Connections	75 days	Fri 10/1/21	Mon 12/27/21												12%
147		Other Zone	272 days	Tue 7/6/21	Wed 5/18/22												15%
148		CWR Completion	210 days	Tue 7/6/21	Mon 3/7/22												0%
149		Supply of VT Pumps , EOT , Header Pipes and Fittings	60 days	Sat 1/1/22	Fri 3/11/22												0%
150		Erection of VT Pumps , EOT , Header Pipes and Fittings	30 days	Sat 3/12/22	Fri 4/15/22												40%
151		OHT Completion	210 days	Tue 7/6/21	Mon 3/7/22												0%
152		Installation of inlate/ Outlate (DI/DF) Pipes and valves	25 days	Tue 3/8/22	Tue 4/5/22												0%
153		Rising Main Works	210 days	Tue 7/6/21	Mon 3/7/22												8%
154		Distribution Main Works	250 days	Tue 7/6/21	Fri 4/22/22												0%
155		House Service Connections	122 days	Tue 12/28/21	Wed 5/18/22												0%
156		Trial Run and Commissioning	22 days	Thu 5/19/22	Mon 6/13/22												0%
157		Trial run of system	15 days	Thu 5/19/22	Sat 6/4/22												0%
158		Final Commissioning of system	7 days	Mon 6/6/22	Mon 6/13/22												0%

PERT CHART

Task		Inactive Task		Manual Summary Rollup		External Milestone		Progress	
Split		Inactive Milestone		Manual Summary		Deadline		Manual Progress	
Milestone		Inactive Summary		Start-only		Baseline		Slippage	
Summary		Manual Task		Finish-only		Baseline Milestone			
Project Summary		Duration-only		External Tasks		Baseline Summary			