

Tender Inviting Authority: State Water & Sanitation Mission, Lucknow

Amawar group of villages Water Supply Scheme, Dist- Sonbadhra (U.P.)

LOA No. 1731/W-17(PMC) BID/2020-21 Dated 13.11.2020, Aggrement Date - 25.11.2020

Name of the Contractor : LARSEN AND TOUBRO LIMITED

Date: 11-06-2021

Project Progress

Sl. No.	Description	Quantity	Duration (days)	Baseline Start Date	Baseline Finish Date	Start Date	Finish Date	Status	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22			
1	Amawar WSS Project	LS	730	25.11.2020	24.11.2022	25.11.2020	24.11.2022	Base line	BASE LINE 100%																											
								Planned	PLANNED CONSTRUCTION WORKS 100%																	PLANNED EMI & FINISHING WORKS 100%										
								Planned	TR & C 100%																											
								Planned																												
								Actual	17.9%																											
2	Land Acquisition by client	LS	60	25.11.2020	23.01.2021	25.11.2020	23.01.2021	Base line	BASE LINE 100%																											
								Planned	PLANNED 100%																											
								Actual	100.0%																											
3	Geotechnical Investigation	LS	120	25.12.2020	23.014.2021	25.12.2020	23.014.2021	Base line	BASE LINE 100%																											
								Planned	PLANNED 100%																											
								Actual	100%																											
4	Detailed Survey Work	LS	180	10.12.2020	07.06.2021	10.12.2020	07.06.2021	Base line	BASE LINE 100%																											
								Planned	PLANNED 100%																											
								Actual	100%																											
5	Submission and Approval of Designs and Drawings	LS	326	09.01.2021	01.12.2021	09.01.2021	01.12.2021	Base line	BASE LINE 100%																											
								Planned	PLANNED 100%																											
								Actual	34%																											
6	Boundary Wall	1381 M	427	28.01.2021	31.03.2022	28.01.2021	31.03.2022	Base line	BASE LINE 100%																											
								Planned	PLANNED 90%																	FINISHING WORKS			100%							
								Planned																												
								Actual	33%																											
7	Construction of Intake Well cum Pump House	1 Nos	519	24.05.2021	25.10.2022	24.05.2021	25.10.2022	Base line	BASE LINE 100%																											
								Planned	PLANNED CONSTRUCTION WORKS 100%																	PLANNED EMI & FINISHING WORKS 100%										
								Planned	TR & C 100%																											
								Planned																												
								Actual	1%																											
8	Construction of WTP(22 MLD)	1 Nos	529	11.06.2021	22.11.2022	11.06.2021	22.11.2022	Base line	BASE LINE 100%																											
								Planned	PLANNED CONSTRUCTION WORKS 100%																	PLANNED EMI & FINISHING WORKS 100%										
								Planned	TR & C 100%																											
								Planned																												
								Actual																												
9	Construction of CWR & PH	4 Nos	439	11.06.2021	24.08.2022	11.06.2021	24.08.2022	Base line	BASE LINE 100%																											
								Planned	PLANNED CONSTRUCTION WORKS 100%																	PLANNED EMI & FINISHING WORKS 100%										
								Planned	TR & C 100%																											
								Planned																												
								Actual																												

