

CONSTRUCTION SCHEDULE

ID	Task Name	Unit	BOQ Qty	Duration	Start	Finish	2021				2022									
							Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct				
1	28 TUBEWELLAMIKAUR GROUP OF VILLAGES WSS, BANDA DISTRICT		41	414 days	Sun 15-08-21	Mon 03-10-22														
2	Tube- Well-01 Kuchouli 250 LPM	No	1	230 days	Sun 01-08-21	Sat 19-03-22														
3	Construction of Tube well with E & M Arrangement	LS	1	60 days	Sun 01-08-21	Wed 29-09-21														
4	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21														
5	Dist. Net Supply & Laying	KM	2.2	60 days	Sun 15-08-21	Wed 13-10-21														
6	House Service Connection- HSC	NOS	75	30 days	Mon 01-11-21	Tue 30-11-21														
7	Construction of OHT	NOS	1	91 days	Sat 16-10-21	Fri 14-01-22														
8	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Wed 01-12-21	Thu 30-12-21														
9	Comission of Scheme through OHT	LS	1	60 days	Tue 18-01-22	Sat 19-03-22														
10	Tube- Well-02 Mataundh 250 LPM	No	5	322 days	Tue 10-08-21	Tue 28-06-22														
11	Construction of Tube well with E & M Arrangement	LS	1	60 days	Tue 10-08-21	Fri 08-10-21														
12	Construction of Pump House with E & M Arrangement	LS	1	45 days	Fri 10-09-21	Sun 24-10-21														
13	Dist. Net Supply & Laying	KM	25.48	80 days	Wed 18-08-21	Fri 05-11-21														
14	House Service Connection- HSC	NOS	591	45 days	Tue 30-11-21	Thu 13-01-22														
15	Construction of OHT	NOS	2	150 days	Tue 30-11-21	Fri 29-04-22														
16	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Thu 20-01-22	Sat 19-02-22														
17	Comission of Scheme through OHT	LS	1	60 days	Sat 30-04-22	Tue 28-06-22														
18	Tube- Well-03 Chamraha 150 LPM	No	2	221 days	Fri 20-08-21	Tue 29-03-22														
19	Construction of Tube well with E & M Arrangement	LS	1	60 days	Sun 05-09-21	Wed 03-11-21														
20	Construction of Pump House with E & M Arrangement	LS	1	45 days	Fri 01-10-21	Sun 14-11-21														
21	Dist. Net Supply & Laying	KM	3.78	30 days	Fri 20-08-21	Sat 18-09-21														
22	House Service Connection- HSC	NOS	257	30 days	Tue 05-10-21	Wed 03-11-21														
23	Construction of OHT	NOS	1	95 days	Mon 25-10-21	Fri 28-01-22														
24	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Wed 01-12-21	Thu 30-12-21														
25	Comission of Scheme through OHT	LS	1	60 days	Sat 29-01-22	Tue 29-03-22														
26	Tube- Well-04 Narayarh 200 LPM	No	1	201 days	Wed 25-08-21	Mon 14-03-22														
27	Construction of Tube well with E & M Arrangement	LS	1	60 days	Wed 25-08-21	Sat 23-10-21														
28	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21														
29	Dist. Net Supply & Laying	KM	5.18	30 days	Wed 01-09-21	Thu 30-09-21														

Project: Amlikaur Project_Schedule
Date: Thu 08-07-21

Task  Milestone  Summary  Project Summary  Critical 

CONSTRUCTION SCHEDULE

ID	Task Name	Unit	BOQ Qty	Duration	Start	Finish	2021				2022					
							Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct
30	House Service Connection- HSC	NOS	378	45 days	Sun 05-09-21	Tue 19-10-21										
31	Construction of OHT	NOS	1	100 days	Sat 25-09-21	Sun 02-01-22										
32	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Thu 02-12-21	Fri 31-12-21										
33	Comission of Scheme through OHT	LS	1	70 days	Mon 03-01-22	Mon 14-03-22										
34	Tube- Well-05 Ichhawar 450 LPM	No	1	416 days	Mon 09-11-20	Thu 30-12-21										
35	Construction of Tube well with E & M Arrangement	LS	1	60 days	Thu 30-09-21	Sun 28-11-21										
36	Construction of Pump House with E & M Arrangement	LS	1	45 days	Sun 10-10-21	Tue 23-11-21										
37	Dist. Net Supply & Laying	KM	12.91	60 days	Sat 25-09-21	Tue 23-11-21										
38	House Service Connection- HSC	NOS	829	60 days	Mon 01-11-21	Thu 30-12-21										
39	Construction of OHT	NOS	1	90 days	Mon 09-11-20	Sun 07-02-21										
40	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	60 days	Fri 01-01-21	Tue 02-03-21										
41	Comission of Scheme through OHT	LS	1	70 days	Mon 08-02-21	Sun 18-04-21										
42	Tube- Well-06 Madauli Kalan 250 LPM	No	1	240 days	Mon 20-09-21	Wed 18-05-22										
43	Construction of Tube well with E & M Arrangement	LS	1	60 days	Fri 19-11-21	Mon 17-01-22										
44	Construction of Pump House with E & M Arrangement	LS	1	45 days	Tue 05-10-21	Thu 18-11-21										
45	Dist. Net Supply & Laying	KM	4.94	60 days	Mon 20-09-21	Thu 18-11-21										
46	House Service Connection- HSC	NOS	261	60 days	Thu 30-09-21	Sun 28-11-21										
47	Construction of OHT	NOS	1	100 days	Mon 29-11-21	Wed 09-03-22										
48	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Fri 24-12-21	Sat 22-01-22										
49	Comission of Scheme through OHT	LS	1	70 days	Thu 10-03-22	Wed 18-05-22										
50	Tube- Well-07 Pachkauri 250 LPM	No	1	247 days	Sat 21-08-21	Mon 25-04-22										
51	Construction of Tube well with E & M Arrangement	LS	1	60 days	Mon 13-09-21	Thu 11-11-21										
52	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21										
53	Dist. Net Supply & Laying	KM	2.27	60 days	Sat 21-08-21	Tue 19-10-21										
54	House Service Connection- HSC	NOS	206	60 days	Thu 02-09-21	Sun 31-10-21										
55	Construction of OHT	NOS	1	100 days	Mon 01-11-21	Wed 09-02-22										
56	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Thu 02-12-21	Fri 31-12-21										
57	Comission of Scheme through OHT	LS	1	65 days	Sun 20-02-22	Mon 25-04-22										
58	Tube- Well-08 Adari Gram 350 LPM	No	1	247 days	Sat 21-08-21	Mon 25-04-22										

Project: Amlikaur Project_Schedule
Date: Thu 08-07-21

Task Milestone Summary Project Summary Critical

CONSTRUCTION SCHEDULE

ID	Task Name	Unit	BOQ Qty	Duration	Start	Finish	2021				2022							
							Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct		
59	Construction of Tube well with E & M Arrangement	LS	1	30 days	Wed 13-10-21	Thu 11-11-21												
60	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21												
61	Dist. Net Supply & Laying	KM	4.68	60 days	Sat 21-08-21	Tue 19-10-21												
62	House Service Connection- HSC	NOS	372	60 days	Thu 02-09-21	Sun 31-10-21												
63	Construction of OHT	NOS	1	100 days	Mon 01-11-21	Wed 09-02-22												
64	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Thu 02-12-21	Fri 31-12-21												
65	Comission of Scheme through OHT	LS	1	70 days	Tue 15-02-22	Mon 25-04-22												
66	Tube- Well-09 Lasada 200 LPM	No	1	247 days	Sat 21-08-21	Mon 25-04-22												
67	Construction of Tube well with E & M Arrangement	LS	1	30 days	Wed 13-10-21	Thu 11-11-21												
68	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21												
69	Dist. Net Supply & Laying	KM	6.83	60 days	Sat 21-08-21	Tue 19-10-21												
70	House Service Connection- HSC	NOS	392	60 days	Thu 02-09-21	Sun 31-10-21												
71	Construction of OHT	NOS	1	100 days	Fri 05-11-21	Sun 13-02-22												
72	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Thu 02-12-21	Fri 31-12-21												
73	Comission of Scheme through OHT	LS	1	70 days	Tue 15-02-22	Mon 25-04-22												
74	Tube- Well-10 Padohara 400 LPM	No	1	247 days	Sat 21-08-21	Mon 25-04-22												
75	Construction of Tube well with E & M Arrangement	LS	1	30 days	Fri 05-11-21	Sat 04-12-21												
76	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21												
77	Dist. Net Supply & Laying	KM	6.87	60 days	Sat 21-08-21	Tue 19-10-21												
78	House Service Connection- HSC	NOS	565	60 days	Thu 02-09-21	Sun 31-10-21												
79	Construction of OHT	NOS	1	100 days	Mon 01-11-21	Wed 09-02-22												
80	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Thu 02-12-21	Fri 31-12-21												
81	Comission of Scheme through OHT	LS	1	70 days	Tue 15-02-22	Mon 25-04-22												
82	Tube- Well-11 Amara Gram 400 LPM	No	2	247 days	Sat 21-08-21	Mon 25-04-22												
83	Construction of Tube well with E & M Arrangement	LS	1	30 days	Fri 05-11-21	Sat 04-12-21												
84	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21												
85	Dist. Net Supply & Laying	KM	8.03	60 days	Sat 21-08-21	Tue 19-10-21												
86	House Service Connection- HSC	NOS	1255	60 days	Thu 02-09-21	Sun 31-10-21												
87	Construction of OHT	NOS	1	100 days	Mon 01-11-21	Wed 09-02-22												

Project: Amlikaur Project_Schedule
Date: Thu 08-07-21

Task  Milestone  Summary  Project Summary  Critical 

CONSTRUCTION SCHEDULE

ID	Task Name	Unit	BOQ Qty	Duration	Start	Finish	2021				2022							
							Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct		
88	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Thu 02-12-21	Fri 31-12-21												
89	Comission of Scheme through OHT	LS	1	70 days	Tue 15-02-22	Mon 25-04-22												
90	Tube- Well-12 Madauli khurd 250 LPM	No	1	383 days	Fri 11-12-20	Wed 29-12-21												
91	Construction of Tube well with E & M Arrangement	LS	1	60 days	Sun 31-10-21	Wed 29-12-21												
92	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21												
93	Dist. Net Supply & Laying	KM	1.3	30 days	Thu 28-10-21	Fri 26-11-21												
94	House Service Connection- HSC	NOS	115	50 days	Sat 30-10-21	Sat 18-12-21												
95	Construction of OHT	NOS	1	90 days	Fri 11-12-20	Thu 11-03-21												
96	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	14 days	Tue 05-01-21	Mon 18-01-21												
97	Comission of Scheme through OHT	LS	1	60 days	Fri 12-03-21	Mon 10-05-21												
98	Tube- Well-13 Baretha 300 LPM	No	1	379 days	Tue 05-01-21	Wed 19-01-22												
99	Construction of Tube well with E & M Arrangement	LS	1	60 days	Mon 01-11-21	Thu 30-12-21												
100	Construction of Pump House with E & M Arrangement	LS	1	45 days	Fri 05-11-21	Sun 19-12-21												
101	Dist. Net Supply & Laying	KM	14.26	30 days	Mon 01-11-21	Tue 30-11-21												
102	House Service Connection- HSC	NOS	665	30 days	Fri 19-11-21	Sat 18-12-21												
103	Construction of OHT	NOS	1	33 days	Tue 05-01-21	Sun 07-02-21												
104	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	31 days	Mon 20-12-21	Wed 19-01-22												
105	Comission of Scheme through OHT	LS	1	60 days	Mon 08-02-21	Thu 08-04-21												
106	Tube- Well-14 Durendi 200 & 450 LPM	No	2	470 days	Mon 09-11-20	Wed 23-02-22												
107	Construction of Tube well with E & M Arrangement	LS	1	50 days	Mon 01-11-21	Mon 20-12-21												
108	Construction of Pump House with E & M Arrangement	LS	1	45 days	Fri 05-11-21	Sun 19-12-21												
109	Dist. Net Supply & Laying	KM	42.8	75 days	Mon 15-11-21	Sat 29-01-22												
110	House Service Connection- HSC	NOS	1077	60 days	Wed 20-10-21	Sat 18-12-21												
111	Construction of OHT	NOS	2	120 days	Mon 09-11-20	Tue 09-03-21												
112	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	60 days	Sat 25-12-21	Wed 23-02-22												
113	Comission of Scheme through OHT	LS	1	60 days	Mon 15-03-21	Thu 13-05-21												
114	Tube- Well-15 Marauli 150 LPM	No	2	384 days	Thu 31-12-20	Wed 19-01-22												
115	Construction of Tube well with E & M Arrangement	LS	1	60 days	Wed 10-11-21	Sat 08-01-22												

Project: Amlikaur Project_Schedule

Date: Thu 08-07-21

Task



Milestone



Summary



Project Summary



Critical



CONSTRUCTION SCHEDULE

ID	Task Name	Unit	BOQ Qty	Duration	Start	Finish	2021				2022							
							Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct		
116	Construction of Pump House with E & M Arrangement	LS	1	45 days	Fri 05-11-21	Sun 19-12-21												
117	Dist. Net Supply & Laying	KM	14.9	30 days	Mon 01-11-21	Tue 30-11-21												
118	House Service Connection- HSC	NOS	879	30 days	Fri 19-11-21	Sat 18-12-21												
119	Construction of OHT	NOS	1	97 days	Thu 31-12-20	Wed 07-04-21												
120	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	31 days	Mon 20-12-21	Wed 19-01-22												
121	Comission of Scheme through OHT	LS	1	60 days	Thu 08-04-21	Sun 06-06-21												
122	Tube- Well-16 Goyra Mugli 200 LPM	No	4	383 days	Fri 01-01-21	Wed 19-01-22												
123	Construction of Tube well with E & M Arrangement	LS	1	60 days	Mon 15-11-21	Thu 13-01-22												
124	Construction of Pump House with E & M Arrangement	LS	1	45 days	Wed 10-11-21	Fri 24-12-21												
125	Dist. Net Supply & Laying	KM	17.84	30 days	Mon 01-11-21	Tue 30-11-21												
126	House Service Connection- HSC	NOS	1755	30 days	Fri 19-11-21	Sat 18-12-21												
127	Construction of OHT	NOS	1	100 days	Fri 01-01-21	Sun 11-04-21												
128	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	31 days	Mon 20-12-21	Wed 19-01-22												
129	Comission of Scheme through OHT	LS	1	60 days	Mon 12-04-21	Thu 10-06-21												
130	Tube- Well-17 Jakhaura 150 LPM	No	1	454 days	Mon 30-11-20	Mon 28-02-22												
131	Construction of Tube well with E & M Arrangement	LS	1	60 days	Thu 30-12-21	Mon 28-02-22												
132	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 25-11-21	Sat 08-01-22												
133	Dist. Net Supply & Laying	KM	13.8	45 days	Mon 15-11-21	Wed 29-12-21												
134	House Service Connection- HSC	NOS	607	46 days	Wed 03-11-21	Sat 18-12-21												
135	Construction of OHT	NOS	1	100 days	Mon 30-11-20	Wed 10-03-21												
136	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	31 days	Wed 05-01-22	Sat 05-02-22												
137	Comission of Scheme through OHT	LS	1	60 days	Thu 11-03-21	Sun 09-05-21												
138	Tube- Well-18 Khaptiha khurd 300 LPM	No	1	395 days	Fri 30-10-20	Mon 29-11-21												
139	Construction of Tube well with E & M Arrangement	LS	1	60 days	Fri 01-10-21	Mon 29-11-21												
140	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21												
141	Dist. Net Supply & Laying	KM	3.22	30 days	Thu 28-10-21	Fri 26-11-21												
142	House Service Connection- HSC	NOS	428	45 days	Fri 30-10-20	Sun 13-12-20												
143	Construction of OHT	NOS	1	90 days	Mon 09-11-20	Sun 07-02-21												
144	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	14 days	Mon 14-12-20	Sun 27-12-20												

Project: Amlikaur Project_Schedule
Date: Thu 08-07-21

Task  Milestone  Summary  Project Summary  Critical 

CONSTRUCTION SCHEDULE

ID	Task Name	Unit	BOQ Qty	Duration	Start	Finish	2021				2022					
							Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct
145	Comission of Scheme through OHT	LS	1	60 days	Mon 08-02-21	Thu 08-04-21										
146	Tube- Well-19 Rampur 200 LPM	No	2	467 days	Tue 17-11-20	Mon 28-02-22										
147	Construction of Tube well with E & M Arrangement	LS	1	60 days	Thu 30-12-21	Mon 28-02-22										
148	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 25-11-21	Sat 08-01-22										
149	Dist. Net Supply & Laying	KM	12.95	45 days	Mon 15-11-21	Wed 29-12-21										
150	House Service Connection- HSC	NOS	1092	46 days	Wed 03-11-21	Sat 18-12-21										
151	Construction of OHT	NOS	1	100 days	Tue 17-11-20	Thu 25-02-21										
152	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	31 days	Wed 05-01-22	Sat 05-02-22										
153	Comission of Scheme through OHT	LS	1	60 days	Sun 28-02-21	Wed 28-04-21										
154	Tube- Well-20 Gadola 350 LPM	No	1	427 days	Fri 30-10-20	Fri 31-12-21										
155	Construction of Tube well with E & M Arrangement	LS	1	60 days	Tue 05-10-21	Fri 03-12-21										
156	Construction of Pump House with E & M Arrangement	LS	1	45 days	Thu 30-09-21	Sat 13-11-21										
157	Dist. Net Supply & Laying	KM	4.79	30 days	Thu 28-10-21	Fri 26-11-21										
158	House Service Connection- HSC	NOS	235	45 days	Fri 30-10-20	Sun 13-12-20										
159	Construction of OHT	NOS	1	90 days	Thu 31-12-20	Wed 31-03-21										
160	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	14 days	Sat 18-12-21	Fri 31-12-21										
161	Comission of Scheme through OHT	LS	1	60 days	Thu 01-04-21	Sun 30-05-21										
162	Tube- Well-21 Baragaon 200 LPM	No	1	427 days	Fri 30-10-20	Fri 31-12-21										
163	Construction of Tube well with E & M Arrangement	LS	1	60 days	Wed 27-10-21	Sat 25-12-21										
164	Construction of Pump House with E & M Arrangement	LS	1	45 days	Fri 15-10-21	Sun 28-11-21										
165	Dist. Net Supply & Laying	KM	8.99	30 days	Thu 28-10-21	Fri 26-11-21										
166	House Service Connection- HSC	NOS	461	45 days	Fri 30-10-20	Sun 13-12-20										
167	Construction of OHT	NOS	1	90 days	Tue 01-12-20	Mon 01-03-21										
168	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	14 days	Sat 18-12-21	Fri 31-12-21										
169	Comission of Scheme through OHT	LS	1	60 days	Tue 02-03-21	Fri 30-04-21										
170	Tube- Well-22 Kumhariya Dera 350 LPM	No	1	427 days	Fri 30-10-20	Fri 31-12-21										
171	Construction of Tube well with E & M Arrangement	LS	1	60 days	Fri 15-10-21	Mon 13-12-21										
172	Construction of Pump House with E & M Arrangement	LS	1	45 days	Fri 15-10-21	Sun 28-11-21										

Project: Amlikaur Project_Schedule
Date: Thu 08-07-21

Task Milestone Summary Project Summary Critical

CONSTRUCTION SCHEDULE

ID	Task Name	Unit	BOQ Qty	Duration	Start	Finish	2021				2022					
							Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct
173	Dist. Net Supply & Laying	KM	4.29	30 days	Thu 28-10-21	Fri 26-11-21										
174	House Service Connection- HSC	NOS	266	45 days	Fri 30-10-20	Sun 13-12-20										
175	Construction of OHT	NOS	1	90 days	Sun 20-12-20	Sat 20-03-21										
176	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	18 days	Tue 14-12-21	Fri 31-12-21										
177	Comission of Scheme through OHT	LS	1	60 days	Sun 21-03-21	Wed 19-05-21										
178	Tube- Well-23 Jaspura 350 LPM	No	1	427 days	Fri 30-10-20	Fri 31-12-21										
179	Construction of Tube well with E & M Arrangement	LS	1	60 days	Fri 15-10-21	Mon 13-12-21										
180	Construction of Pump House with E & M Arrangement	LS	1	45 days	Sat 16-10-21	Mon 29-11-21										
181	Dist. Net Supply & Laying	KM	3.93	30 days	Thu 28-10-21	Fri 26-11-21										
182	House Service Connection- HSC	NOS	252	45 days	Fri 30-10-20	Sun 13-12-20										
183	Construction of OHT	NOS	1	90 days	Wed 16-12-20	Tue 16-03-21										
184	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	18 days	Tue 14-12-21	Fri 31-12-21										
185	Comission of Scheme through OHT	LS	1	60 days	Wed 17-03-21	Sat 15-05-21										
186	Tube- Well-24 Jhanjhari 200 LPM	No	2	450 days	Fri 30-10-20	Sun 23-01-22										
187	Construction of Tube well with E & M Arrangement	LS	1	60 days	Sat 30-10-21	Tue 28-12-21										
188	Construction of Pump House with E & M Arrangement	LS	1	45 days	Tue 02-11-21	Thu 16-12-21										
189	Dist. Net Supply & Laying	KM	19.68	30 days	Thu 28-10-21	Fri 26-11-21										
190	House Service Connection- HSC	NOS	967	45 days	Fri 30-10-20	Sun 13-12-20										
191	Construction of OHT	NOS	1	90 days	Sat 05-12-20	Fri 05-03-21										
192	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Sat 25-12-21	Sun 23-01-22										
193	Comission of Scheme through OHT	LS	1	60 days	Sat 06-03-21	Tue 04-05-21										
194	Tube- Well-25 Dandamau 300 LPM	No	1	450 days	Fri 30-10-20	Sun 23-01-22										
195	Construction of Tube well with E & M Arrangement	LS	1	60 days	Sat 30-10-21	Tue 28-12-21										
196	Construction of Pump House with E & M Arrangement	LS	1	45 days	Tue 02-11-21	Thu 16-12-21										
197	Dist. Net Supply & Laying	KM	11.7	30 days	Thu 28-10-21	Fri 26-11-21										
198	House Service Connection- HSC	NOS	674	45 days	Fri 30-10-20	Sun 13-12-20										
199	Construction of OHT	NOS	1	90 days	Fri 20-11-20	Thu 18-02-21										
200	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	30 days	Sat 25-12-21	Sun 23-01-22										

Project: Amlikaur Project_Schedule
Date: Thu 08-07-21

Task Milestone Summary Project Summary Critical

CONSTRUCTION SCHEDULE

ID	Task Name	Unit	BOQ Qty	Duration	Start	Finish	2021				2022					
							Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct
201	Comission of Scheme through OHT	LS	1	60 days	Fri 19-02-21	Mon 19-04-21										
202	Tube- Well-26 Kyotara Purwa(Sikhaula)250 LPM	No	1	427 days	Fri 30-10-20	Fri 31-12-21										
203	Construction of Tube well with E & M Arrangement	LS	1	60 days	Fri 15-10-21	Mon 13-12-21										
204	Construction of Pump House with E & M Arrangement	LS	1	45 days	Sat 16-10-21	Mon 29-11-21										
205	Dist. Net Supply & Laying	KM	2.54	30 days	Thu 28-10-21	Fri 26-11-21										
206	House Service Connection- HSC	NOS	177	45 days	Fri 30-10-20	Sun 13-12-20										
207	Construction of OHT	NOS	1	90 days	Tue 01-12-20	Mon 01-03-21										
208	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	18 days	Tue 14-12-21	Fri 31-12-21										
209	Comission of Scheme through OHT	LS	1	60 days	Tue 02-03-21	Fri 30-04-21										
210	Tube- Well-27 Sikuwa(Narjita) 350 LPM	No	1	427 days	Fri 30-10-20	Fri 31-12-21										
211	Construction of Tube well with E & M Arrangement	LS	1	60 days	Sun 10-10-21	Wed 08-12-21										
212	Construction of Pump House with E & M Arrangement	LS	1	45 days	Sat 16-10-21	Mon 29-11-21										
213	Dist. Net Supply & Laying	KM	3.66	30 days	Thu 28-10-21	Fri 26-11-21										
214	House Service Connection- HSC	NOS	272	45 days	Fri 30-10-20	Sun 13-12-20										
215	Construction of OHT	NOS	1	90 days	Thu 05-11-20	Wed 03-02-21										
216	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	18 days	Tue 14-12-21	Fri 31-12-21										
217	Comission of Scheme through OHT	LS	1	60 days	Wed 10-02-21	Sat 10-04-21										
218	Tube- Well-28 Kheri 400 LPM	No	1	427 days	Fri 30-10-20	Fri 31-12-21										
219	Construction of Tube well with E & M Arrangement	LS	1	60 days	Tue 12-10-21	Fri 10-12-21										
220	Construction of Pump House with E & M Arrangement	LS	1	45 days	Sat 16-10-21	Mon 29-11-21										
221	Dist. Net Supply & Laying	KM	5.51	30 days	Thu 28-10-21	Fri 26-11-21										
222	House Service Connection- HSC	NOS	655	45 days	Fri 30-10-20	Sun 13-12-20										
223	Construction of OHT	NOS	1	90 days	Wed 25-11-20	Tue 23-02-21										
224	Comission of Scheme by-pass arrangement Direct through tube well	LS	1	18 days	Tue 14-12-21	Fri 31-12-21										
225	Comission of Scheme through OHT	LS	1	60 days	Wed 24-02-21	Sat 24-04-21										

Project: Amlikaur Project_Schedule
Date: Thu 08-07-21

Task Milestone Summary Project Summary Critical