

ID	S.no	Task Name	Duration	Start	Finish	Predecessors	Half 2, 2020		Half 1, 2021			Half 2, 2021			Half 1, 2022			Half 2, 2022	
							J	S	N	J	M	M	J	S	N	J	M	M	J
1		<b>Pipe Water Supply Scheme in Jhilo &amp; Bijpur Group of Villages in District Sonbhadra</b>	<b>730 days</b>	<b>22-09-20</b>	<b>21-09-22</b>														
2		Issue of LOI	1 day	22-09-20	22-09-20														
3		Handing Over of Site	100 days	22-09-20	30-12-20	2SS													
4		Land Acquisition	100 days	22-09-20	30-12-20	3SS													
5		Site Survey	90 days	29-09-20	27-12-20	2SS+7 days													
6		Geotechnical Investigation	90 days	19-10-20	16-01-21	5SS+20 days													
7		Engineering, Design, Submission & Approval of Drawings	300 days	29-10-20	24-08-21	5SS+30 days													
8	1	<b>Intake At Jhilo</b>	<b>517 days</b>	<b>17-01-21</b>	<b>17-06-22</b>														
9		Intake NOC	7 days	17-01-21	23-01-21	6													
10		Submission and Approval of Designs and Drawings	150 days	24-01-21	22-06-21	9													
11		Foundation + well steining + PH upto Roof slab all RCC	135 days	03-02-22	17-06-22	10FS+225 days													
12	2	<b>RCC Pipe Connecting Main with strainer</b>	<b>550 days</b>	<b>13-12-20</b>	<b>15-06-22</b>														
13		Submission and Approval of Designs and Drawings	200 days	13-12-20	30-06-21	7SS+45 days													
14		Connecting main from Intake well to Jack well & SS stainer	350 days	01-07-21	15-06-22	13													
15	3	<b>Jack Well At Jhilo</b>	<b>635 days</b>	<b>22-09-20</b>	<b>18-06-22</b>														
16		Land acquisition for Jackwell	60 days	22-09-20	20-11-20	4SS													
17		Submission and Approval of Designs and Drawings	120 days	01-03-21	28-06-21	7SS+123 days,16													
18		Foundation excavation, PCC	60 days	30-04-21	28-06-21	17SS+60 days													
19		Foundation + walls + PH upto Roof slab all RCC	120 days	29-06-21	26-10-21	18													
20		Approach bridge & road	60 days	27-10-21	25-12-21	19													
21		Fixing gantry, ports, inlets, valves	90 days	26-11-21	23-02-22	19FS+30 days													
22		Mechanical Works	45 days	24-02-22	09-04-22	21													
23		Electrical Works	40 days	10-04-22	19-05-22	22													
24		Instrumentation Works	30 days	20-05-22	18-06-22	23													
25	4	<b>WTP At Jhilo: Capacity of 69 MLD</b>	<b>611 days</b>	<b>22-09-20</b>	<b>25-05-22</b>														
26		Land Acquisition for WTP	60 days	22-09-20	20-11-20	16SS													
27		Submission and Approval of Designs and Drawings	90 days	19-02-21	19-05-21	26FS+90 days													
28		Preparatory activities including inlet and distribution system	90 days	20-05-21	17-08-21	27													
29		Pipe Inter Connections	90 days	04-06-21	01-09-21	28SS+15 days													
30		Filters and Filter House	270 days	19-06-21	15-03-22	27FS+30 days													
31		Administrative and Controlled Buildings	250 days	04-07-21	10-03-22	27FS+45 days													
32		CLF	250 days	04-06-21	08-02-22	27FS+15 days													
33		Chemical House	250 days	09-07-21	15-03-22	30FF													
34		Chlorine building, chlorination & chlorine storage	230 days	29-07-21	15-03-22	33FF													
35		Ancillary Civil Works	100 days	05-01-22	14-04-22	30FF+30 days,34													
36		Recycling and Sludge Disposal works	200 days	27-09-21	14-04-22	35FF													
37		Mechanical works with Pipe Interconnection	30 days	15-04-22	14-05-22	30,34,36													
38		Electrical Works	65 days	11-03-22	14-05-22	37FF													
39		Instrumentation Works	65 days	11-03-22	14-05-22	37FF													
40		Campus development and Horticulture along the road and drain	120 days	15-01-22	14-05-22	39FF													
41		Construction of Quarters and Store Rooms	250 days	18-09-21	25-05-22	40FF+11 days													
42	5	<b>CWR cum PH</b>	<b>635 days</b>	<b>27-09-20</b>	<b>23-06-22</b>														
43		Land Acquisition	100 days	27-09-20	04-01-21	4SS+5 days													
44		Submission and Approval of Designs and Drawings	120 days	24-02-21	23-06-21	43FS+50 days													
45		<b>2650 KL Capacity - CWR - WTP</b>	<b>315 days</b>	<b>04-07-21</b>	<b>14-05-22</b>														
46		Testing SBC and constn of foundation and container wall upto GL	90 days	04-07-21	01-10-21	44SS+130 days													
47		Superstructure container wall	90 days	02-09-21	30-11-21	46SS+60 days													
48		Roof Slab of CWR	90 days	01-11-21	29-01-22	47SS+60 days													
49		Roof Slab of Pump House	60 days	30-01-22	30-03-22	48													
50		Electro-mechanical works	45 days	31-03-22	14-05-22	49													
51		<b>600 KL Capacity - CWR 1 - Bhakriwa</b>	<b>300 days</b>	<b>04-07-21</b>	<b>29-04-22</b>														
52		Testing SBC and constn of foundation and container wall upto GL	90 days	04-07-21	01-10-21	44SS+130 days													
53		Superstructure container wall	60 days	02-09-21	31-10-21	52SS+60 days													
54		Roof Slab of CWR	75 days	01-11-21	14-01-22	53													
55		Roof Slab of Pump House	60 days	15-01-22	15-03-22	54													
56		Electro-mechanical works	45 days	16-03-22	29-04-22	55													
57		<b>500 KL Capacity - CWR 2 - Chapaki</b>	<b>295 days</b>	<b>09-07-21</b>	<b>29-04-22</b>														
58		Testing SBC and constn of foundation and container wall upto GL	90 days	09-07-21	06-10-21	44SS+135 days													
59		Superstructure container wall	90 days	18-08-21	15-11-21	58SS+40 days													
60		Roof Slab of CWR	60 days	16-11-21	14-01-22	59													
61		Roof Slab of Pump House	60 days	15-01-22	15-03-22	60													
62		Electro-mechanical works	45 days	16-03-22	29-04-22	61													
63		<b>450 KL Capacity - CWR 3 - Babhini</b>	<b>275 days</b>	<b>14-07-21</b>	<b>14-04-22</b>														









