

NG-5

Week 31 (2nd Aug - 8th Aug 2021).

Status of Compliance on points raised by Hon'ble Minister Jal Shakti, GoI. Meeting dated 03.07.2019

37 Issues raised by Honorable Minister Jal Shakti, Government of India in review meeting dated 3rd July 2019. Out of raised 37 issues 35 Topics are resolved and only 2 are pending as on date.

Last Resolved Issue : Mirzapur and : Objection raised by L2 bidder M/S East India against L1 bidder (M/S E.M.S. Infracom – LOI was issued to L1 bidder) highlighting that M/S E.N.S Infracom black-listed and does not quality to carry on the work. Letter sent by S.M.C.G to N.M.C.G seeking advise as what should be done in the matter. (Explained below in detail). After examining the case N.M.C.G found that selected consortium of M/S EMS Infracom and M/S EMIT Group cannot be disqualified on the grounds of blacklisting. (“As on bid submission date i.e. 08/09/2020 there was no blacklisting order by Bihar Government in force”) Senior Specialist ,N.M.C.G replied dtd 25th May 2021 that SMCG-UP and Jal Nigan should proceed ahead for execution of concesion agreement with L1 Bidder M/S EMS Infracom Pvt. Limited.

Unresolved Issues : Mathura: Verbal Sanction received from Ministry of Defence for Pipe-line laying in cantonment area. N.O.C awaited. **Agra Matter** pending with Honorable Supreme Court for plantation of trees. (**Details as per SI No 36 & 37**).

S. No.	Issues raised	Action Taken / Status
1	Narora STP not functional as land for treated effluent pipeline yet to be finalized	Fund of Rs. 4.95 crore sanctioned vide letter no.-196/2019/2414/9-5-2019-72 Budget dated 12.07.2019 for the pipeline laying. Work of laying pipeline completed. STP IS complete&Comm commissioned, STP is under Operation and Maintenance. Land issue has been resolved.
2	Kanpur 20 MLD CETP at Jajmau – Land transfer issues and permission to demolish non- functional 5 MLD STP.	Project Director SMCG visited site on 07.07.2019, land for 20 MLD CETP earmarked in presence of representatives of V.A. Tech Wabag. Chief Engineer, Kanpur asked to allow the company to do design and other works at site. NOC issued by UPJN vide letter No. 2066/W-48/7 dated 20.07.2019 to start work. The 05 MLD STP is functional. It is not required to be demolished. Land issue has been resolved.
3	Formal NOC for land (Pankha STP) from KDA is pending	Land has been handed over to Jal Nigam by KDA. Land allocated for STP was under green belt of KDA. Change of land use was required. Housing and Urban Planning Department, GoUP issued GO regarding Change of land use on 31.10.2019. Issue has been resolved.
4	Land transfer for STP at Naini and Jhunsi pending with revenue	<ul style="list-style-type: none">Exchange of land between Prayagraj Development Authority and Prayagraj Nagar Nigam completed for STP Naini and land has been handed over to the firm.

	department of U.P.	<ul style="list-style-type: none"> For purchase of land for Jhansi SPS and STP fund Rs. 6.8618 Cr. has been released via Government Order No. 289/2019/3297 dated 17.09.2019. Land Purchased and transferred to firm. Issue has been resolved.
5	Land purchase for 03 SPS (Basna, Mawaiya and Mahewa Ghat) pending.	Rs. 4.596 Cr. has been sanctioned vide Letter No. 219/2018/2482 dated 22.07.2019 by State Govt. for the purchase of Land for 3 SPS (Mawaiya, Mahewa Ghat and Basna nala) Land purchased and transferred to firm. Issue has been resolved.
6	Land purchase for Jaisinghpura SPS, Mathura is pending.	Land for Jaisinghpura SPS has been purchased and registered on 01.08.2018. Preliminary work started. Issue has been resolved.
7	Baghpat STP	For purchase of land an amount of Rs 8.18 Cr. was released vide GO No.286/2019/3080 dated 16.09.2019. Land has been purchased and issue has been resolved.
8	Muzaffarnagar 2 SPS	State Govt. has released Rs. 3.744 Cr. for purchase of 1.57 Hect. Land for STP and SPS on dated 30.07.2019.Land has been purchased and issue has been resolved.
9	Budhana	For purchase of land an amount of Rs 2.2135 Cr. was released vide GO No.288/2019/3081 dated 17.09.2019. Land has been purchased and issue has been resolved.
10	Kanpur 210 MLD STP at Bingawan to be handed over to the Concessionaire	STP has been handed over to concessionaire on 08.07.2019. Issue has been resolved.
11	43 MLD at Jajmau, Kanpur to be handed over to the Concessionaire	As per concession agreement, 43 MLD STP at Jajmau , handed over to Concessionaire.by 01 Oct, 2019.
12	Rehabilitation of Old Trunk Sewer to be expedited and completed by October, 2019 (Varanasi)	465 meter disilting and lining work is balance and will be completed by June 2021.
13	Rehabilitation of 5 Ghats pumping stations and STPs at Dinapur and Bhagwanpur to be expedited and completed in September, 2019	Rehabilitation of STPs at Bhagwanpur and Dinapur is complete.
14	Ramana 50 MLD Firm : M/S Essel Infra Projects	Work completed (31-03-2021) Under trial run. Completed
15	Kanpur District –I-project slow progress, safety measures to improve	97% work has been completed.
	Kanpur District –I-Issue of significant	Request letter for consideration and approval of revised BOQ has been sent to NMCG vide letter no.

16	variation in tender BOQ viz-a- viz actual requirement to be resolved	948/SMCG-UP/0241-F/04 dated 07.08.2019. Revised AA&ES has been issued.																																									
17	Moradabad Gaps in sewerage network to be completed by March, 2020	<ul style="list-style-type: none"> • Around 31 MLD sewage is reaching to STP. • Presently 01 No. Gaps remaining out of total 276 Gaps. • 10 No. drains have been tapped against total of 14 drains. • 09 pumping station completed out of 09 pumping station. • Target to complete by December 2020. 																																									
18	Delay work of laying 10 km trunk sewer (Trenchless) in Moradabad	<ul style="list-style-type: none"> • 4.5 km. against 4.5 km. trenchless sewer laid by M/s EMS • 5.5 km. against 5.5 km. trenchless sewer laid by M/s L&T work completed 																																									
19	Delay in laying network in Railway colony, Moradabad, Railway permission issue)	<ul style="list-style-type: none"> • Laying network (5.9 km.) in Railway colony, Moradabad, is completed. 																																									
20	Kanpur- House Service Connection work	<p>Total- 42676, has been Sanctioned.</p> <p>Out of total 42676 HSC sanctioned only 24812 are on existing sewer line. Among which 24812 connections has been done till date. For remaining HSC cleaning of Choked sewer line is needed cleaning of choked sewer line work is in progress.</p>																																									
21	Prayagraj- House Service Connection work	<table border="1"> <thead> <tr> <th rowspan="2">Sewerage District</th> <th rowspan="2">Proposed HSC</th> <th rowspan="2">Actual HSC required</th> <th colspan="2">Work completed</th> </tr> <tr> <th>upto boundary line</th> <th>House connected</th> </tr> </thead> <tbody> <tr> <td>A</td> <td>50000</td> <td>26000</td> <td>25000</td> <td>25000</td> </tr> <tr> <td>B</td> <td>25000</td> <td>25000</td> <td>26700</td> <td>26700</td> </tr> <tr> <td>C</td> <td>25000</td> <td>23500</td> <td>22550</td> <td>22550</td> </tr> <tr> <td>D (AMRUT)</td> <td>48693</td> <td>25000</td> <td>24509</td> <td>24509</td> </tr> <tr> <td>E (AMRUT)</td> <td>-</td> <td>25000</td> <td>6391</td> <td>6391</td> </tr> <tr> <td>Total</td> <td>148693</td> <td>124500</td> <td>105150</td> <td>105150</td> </tr> </tbody> </table> <p>Work in progress.</p>					Sewerage District	Proposed HSC	Actual HSC required	Work completed		upto boundary line	House connected	A	50000	26000	25000	25000	B	25000	25000	26700	26700	C	25000	23500	22550	22550	D (AMRUT)	48693	25000	24509	24509	E (AMRUT)	-	25000	6391	6391	Total	148693	124500	105150	105150
Sewerage District	Proposed HSC	Actual HSC required	Work completed																																								
			upto boundary line	House connected																																							
A	50000	26000	25000	25000																																							
B	25000	25000	26700	26700																																							
C	25000	23500	22550	22550																																							
D (AMRUT)	48693	25000	24509	24509																																							
E (AMRUT)	-	25000	6391	6391																																							
Total	148693	124500	105150	105150																																							
22	Moradabad- House Service Connection work	Approved 83853 HSC but feasible 59191. After filling the gaps Issues are being resolved. 53949 connections has been completed upto boundry line and 10740 connections has been done in houses.																																									
23	Varanasi- House Service Connection work	<p>Total- 50260, HSC has been sanctioned.</p> <p>Out of total sanctioned 50260 HSC only 25767 HSC are on existing sewer line. Among which 24891 has been completed upto Property line and 15579 connections has been done in houses.</p>																																									

24	Mathura: Issue of additional work related to treated effluent pipeline across Yamuna river on Gokul Barrage to be resolved	NOC for laying 600 mm dia pipeline on Gokul barrage has been issued by irrigation department vide letter no. 1094 dated 28.09.2020.
25	Sultanpur- Award of work	LOA has been issued to M/s Eviro Infrastructure Pvt. Ltd. on dated 16.09.2019 and work commenced.
26	Firozabad- Award of work	LOA has been issued to M/s Sritech Construction on 10.10.2019 and work commenced.
27	Farrukhabad- Award of work	NMCG has suggested to issue order in the favour of L1 bidder with some conditions Pr-12012/28/PPP/NMCG Dated 24.12.2020.
28	Jaunpur- Award of work. ID of Drains sewage treatment works at Jaunpur (DBOT)	LOA has been issued to M/s SPML Infra. Ltd. on dated 20.09.2019. Work s in progress . Issue Resolved. Other issues related to land and trenchless pipeline is being recolved.
29	Moradabad 31 / 58 MLD- Utilization of Capacity of Plant	Gap in IPS-1, 3, 7, and 8 is completed and around 31 MLD sewage is being treated at STP. Work on remaining one gap is in progress. Every effort is being made to complete the balance work.
30	Goitha – Varanasi 42 / 120 MLD- Utilization of Capacity of Plant	Re-Laying of damaged sewer line and desilting needed. Rs. 24.00 Cr estimate has been approved under AMRUT programme. Tender for Re-Laying of damaged sewer line has been finalized, work started from 01.09.2020 and 60%. Rest work will be completed by February 2021.
31	Sajari 42 MLD not complying	STP handed over to concessionaire – M/s. Sapoor Ji.
32	Bingawan (Kanpur) – 210 MLD not complying Effluent Parameter	Kanpur 210 MLD STP at Bingawan has been handed over to concessionaire on dated 08-07-2019. In the month of Oct-19 treated effluent average parameters were, BOD-29.10mg/l, TSS-47.4 mg/l, which are within the design parameter as 30 and 50 mg/l respectively.
33	Bareilly - for 4 STP land	Now land is available. Technical Evaluation in progress.
34	Gazipur STP- Land Issue/ Submission of revised DPR.	<ul style="list-style-type: none"> Revised AA&ES has been issued by NMCG on 06-05-2020. Land has been registered in the name pf Nagar Palika, Ghazipur. <p>Issue Resolved</p>
35	Mirzapur Project- Award of work	LOA was issued in the favour of M/s E.M.S. for Rs. 297.33 Crore on 22.02.2021. L2 bidder M/S East India for Rs 349.09 Crores raised objection that M/S E.M.S is a black-listed firm and cannot be awarded the work. Letter No. 339/022-0273/ 2020 dtd 15/05/2021 sent by U.P. Jal Nigam to S.M.C.G asking opinion . S.M.C.G sent a letter to N.M.C.G No. 416/0324 F/ SMCG / 01 dated 19/05/2021 asking what should be done in this case. Awaiting answer from N.M.C.G. . Senior Specialist ,N.M.C.G replied dtd 25 th May 2021 that SMCG-UP and Jal Nigan should proceed ahead for execution of concesion agreement with L1 Bidder M/S EMS Infracon Pvt. Limited. After examining the case N.M.C.G found that selected consortium of M/S EMS Infracon and M/S EMIT Group cannot be disqualified on the grounds of blacklisting. (“As on bid

		submission date i.e. 08/09/2020 there was no blacklisting order by Bihar Government in force”). Jal Nigam to move ahead
	UNRESOLVED TOPICS	
36	Agra STP- 100 MLD . Land Issue.	<ul style="list-style-type: none"> Existing land has been identified for the project, but it will need removal of 704 trees. Permission was sought from Hon’ble Supreme Court. Hon’ble Court to do plantation of 7040 trees in non-forest land and constituted an Empowered Committee. Land has been identified for plantation. The report by Empowered committee is submitted to Hon’ble Supreme Court, after visiting site for further direction. Proposal for planting of trees Rs. 1.18 Cr. has been sanctioned by NMCG vide letter no. Pr-11013/5/2018-O/o Dir (T-III) NMCG dated 15.10.2020. <p>Tentative Date of hearing was fixed on 21.01.2021 by Hon’ble Supreme Court] but no hearing was done. Interlocutory Application not getting listed.</p> <p>New lawyer Mrs Ashwarya Bhati has been appointed. Waiting for courts approval.</p>
37	Mathura: Permission for pipe laying in Cantt area pending	<p>The matter is with Defence Department, New Delhi. A request letter no. 1013/0118/SMCG-U.P./03 dated 06.10.2020 was sent to DG, NMCG for necessary action. Subsequently letter sent by E.D projects (N.M.C.G) to P.D (S.M.C.G – U.P) on 25th Feb 2021 informing that the matter has been addressed to by Honorable Minister of Jal Shakti to Honorable Minister of Defence to seek NOC. A meeting took place on 15th Feb 2021 and NOC is expected very soon. Temporarily work has started. Written NOC Expected to be signed soon.</p>

Sunil Kapoor
I.S.A