

Name of Work: KEWATHA GROUP OF VILLAGES WATER SUPPLY SCHEME, DISTT SONEBADHRA (UNDER JJM)

BAR CHART FOR EXECUTION OF CONSTRUCTION WORK

Submitted By : JAIN CONSTRUCTION CO.		CONSTRUCTION PERIOD: 21 MONTHS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
		TRAIL RUN PERIOD: 03 MONTHS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
DESCRIPTION	Qty	Time (month)	T/A	2020	2021											2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
				Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1 SURVEY WORK	L.S.	3	T																											A																												*100% Complete																									2 LAND ACQUISITION	L.S.	2	T																											A																												*100% complete																									3 DPR, DESGIN & DRAWING PREPARATION & SUBMISSION	L.S.	8	T																											A																												*90% Complete																									4 BOUNDARY/COMPOUND	L.S.	12	T																											A																												*30% Complete																									5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																				
			A																												*100% Complete																									2 LAND ACQUISITION	L.S.	2	T																											A																												*100% complete																									3 DPR, DESGIN & DRAWING PREPARATION & SUBMISSION	L.S.	8	T																											A																												*90% Complete																									4 BOUNDARY/COMPOUND	L.S.	12	T																											A																												*30% Complete																									5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																															
				*100% Complete																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
2 LAND ACQUISITION	L.S.	2	T																											A																												*100% complete																									3 DPR, DESGIN & DRAWING PREPARATION & SUBMISSION	L.S.	8	T																											A																												*90% Complete																									4 BOUNDARY/COMPOUND	L.S.	12	T																											A																												*30% Complete																									5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																							
			A																												*100% complete																									3 DPR, DESGIN & DRAWING PREPARATION & SUBMISSION	L.S.	8	T																											A																												*90% Complete																									4 BOUNDARY/COMPOUND	L.S.	12	T																											A																												*30% Complete																									5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																		
				*100% complete																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
3 DPR, DESGIN & DRAWING PREPARATION & SUBMISSION	L.S.	8	T																											A																												*90% Complete																									4 BOUNDARY/COMPOUND	L.S.	12	T																											A																												*30% Complete																									5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																										
			A																												*90% Complete																									4 BOUNDARY/COMPOUND	L.S.	12	T																											A																												*30% Complete																									5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																					
				*90% Complete																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
4 BOUNDARY/COMPOUND	L.S.	12	T																											A																												*30% Complete																									5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																													
			A																												*30% Complete																									5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																								
				*30% Complete																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
5 CONSTRUCTION OF STAFF QTR, GUARD ROOM & LABORATORY ETC.	L.S.	12	T																											A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																
			A																																																					6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																											
6 CONSTRUCTION OF JACKWELL-CUM-PH & INTAKE WORKS, APPROCH BRIDGE	LOT	16	T																											A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
			A																																																					7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
7 CONSTRUCTION OF WTP (10 MLD)	1 No.	15	T																											A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
			A																																																					8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
8 CONSTRUCTION OF GLR, OHSR & PUMP HOUSE, SUB STATION & STAFF QTRS	8 EACH	17	T																											A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
			A																																																					9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
9 PROCUREMENT OF DI, G.I PIPES VALVE ETC.	LOT	16	T																											A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
			A																												*7% Complete																									10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
				*7% Complete																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
10 LAYING OF RISING MAIN & DISTRIBUTION LINE	588131 RMT	16	T																											A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
			A																																																					11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
11 PROCUREMENT OF MECHANICAL, ELECTRICAL, & MISC. EQUIPMENTS ETC.	LOT	16	T																											A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
			A																																																					12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
12 E&M WORK OF FILTRATION PLANT & SUBSTATION AT PLANT AREA	L.S.	6	T																											A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
			A																																																					13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
13 E&M WORK OF ALL PUMP HOUSE & CWT	16 nos.	8	T																											A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
			A																																																					14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
14 HOUSE CONNECTION	9382 Nos.	10	T																											A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
			A																																																					15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
15 TRAIL RUN & COMMISSION OF SCHEME	Job	4	T																											A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
			A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

- NOTE:
1. This work plan is subject to timely providing approval of drawings and availability of funds as well as releasing of payment timely.
 2. This work plan is prepared as desgined BOQ as on date.
 3. Drawings of boundary wall and staff quarter was submitted on 28.12.2020 & got approved on 03.06.2021
 4. Progress of laying of pipeline will depend on approval of Revised DPR